

Culvert No. 36 Replacement – Bridge No. 36 – 116th St. – Carmel Indiana

DATE: July 31, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 07/30/2018 – 08/04/2018

PROJECT COMPLETION DATE: Substantial – **08/13/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 70% (Culvert #36)

55% (Bridge #36)

Overall Project: 68%

Current week activities:

HIS Constructors/ Subs:

Culvert #36

- Complete sub-base
- Fine grade
- HMA paving
- Embankment restoration and grading

Bridge #36

- Begin installing steel backed timber guardrail
- Set deck finishing machine
- HMA Paving
- Prep for overlay

Next week activities – 8/06/2018 – 8/11/2018

HIS Constructors:

Culvert #36

- Fine grading
- Place permanent seed and erosion blanket
- Install sign and mail box
- Place pavement markings

Bridge #36

- Place latex deck over lay
- Complete steel backed timber guardrail
- Incidental work/ site clean up
- Place permanent pavement markings

Outstanding issues:

CURRENT OPEN TO TRAFFIC DATE IS PROJECTED TO BE TUESDAY, AUGUST 13, WEATHER PERMITTING.

Important project correspondence:

The latex over lay operation is scheduled for Tuesday, August 7 beginning at 4 am EST.

Next progress meeting: August 1, 2018 @ 1:00 pm EST – City of Carmel Engineering office

Personnel currently assigned to project:

Dave Lancet – RPR
Tom Mobley – Assistant RPR

Project contact information: David Lancet – 317-730-6365 or dlancet@hwcengineering.com

Pictures taken by:

Tom Mobley



PCC Curb placement @ Culvert #36 – looking north from 116th Street



PCC approach slab form work – looking east on 116th Street



Pouring PCC approach slab – looking north from 116th Street