

Culvert No. 36 Replacement – Bridge No. 36 – 116th St. – Carmel Indiana

DATE: June 11, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 06/04/2018 – 06/10/2018

PROJECT COMPLETION DATE: Substantial – **08/14/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 33% (Culvert #36)

9.5% (Bridge #36)

Overall Project: 20%

Current week activities:

HIS Constructors/ Subs:

Culvert #36

- Complete clearing of R/W
- Stump removal and grubbing
- Install silt fence
- Begin structure demolition

Bridge #36

- Incidental HMA milling
- Bridge deck wearing surface milling
- Hydro-demolition of latent PCC

Next week activities – 6/11/2018 – 6/17/2018

HIS Constructors:

Culvert #36

- Structure demolition
- Conflict resolution
- Excavation for sump
- Install by-pass pump

Bridge #36

- Hand chipping around expansion
- Guardrail removal

Outstanding issues:

A conflict with the six (6) inch Vectren Energy gas main and the proposed north culvert wing walls is currently being reviewed and assessed for constructability solutions.

Important project correspondence:

None at this time.

Next progress meeting: June 20, 2018 @ 1:00 pm EST – City of Carmel Engineering office

Personnel currently assigned to project:

Dave Lancet – RPR
Tom Mobley – Assistant RPR

Project contact information: David Lancet – 317-730-6365 or dlancet@hwcengineering.com

Pictures taken by:

Dave Lancet

Bridge #36 – 116th Street

Page 3 – Milling of wearing surface on bridge deck – looking east on 116th Street

Page 4 – Hydro demolition of bridge deck areas – looking south on 116th Street



