

Culvert No. 36 Replacement – Bridge No. 36 – 116th St. – Carmel Indiana

DATE: June 26, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 07/02/2018 – 07/07/2018

PROJECT COMPLETION DATE: Substantial – **08/14/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 39% (Culvert #36)
29% (Bridge #36)

Overall Project: 32%

Current week activities:

HIS Constructors/ Subs:

Culvert #36

- Excavation for wing walls
- Form south wing wall footings
- Pour south wing wall footings

Bridge #36

- Wing wall demolition
- Bridge deck demolition for patch areas
- PCC Approach demolition
- End bent demolition

Next week activities – 7/09/2018 – 7/14/2018

HIS Constructors:

Culvert #36

- Excavate for pre-cast structure
- Form and pour south wing walls
- Prep for pre-cast structure installation
- Set pre-cast structure

Bridge #36

- Form end bents
- Pour end bents

Outstanding issues:

A proposed date of July 10, weather permitting is when the pre-cast structure may be installed at the Culvert #36 location.

Important project correspondence:

None at this time.

Next progress meeting: July 18, 2018 @ 1:00 pm EST – City of Carmel Engineering office

Personnel currently assigned to project:

Dave Lancet – RPR
Tom Mobley – Assistant RPR

Project contact information: David Lancet – 317-730-6365 or dlancet@hwcengineering.com

Pictures taken by:

Tom Mobley

Bridge #36 – 116th Street

Page 3 – Mud wall/ end bent demolition – Bridge #36 – looking north from 116th Street.

Page 4 – Preparation to remove old culvert pipe – Culvert #36 – looking east from 116th Street



