

Culvert No. 36 Replacement – Bridge No. 36 – 116th St. – Carmel Indiana

DATE: July 16, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 07/16/2018 – 07/21/2018

PROJECT COMPLETION DATE: Substantial – **08/14/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 59% (Culvert #36)
41% (Bridge #36)

Overall Project: 53%

Current week activities:

HIS Constructors/ Subs:

Culvert #36

- Form south wing walls
- Pour south wing walls
- Place structure backfill type 2
- Install storm sewer pipe

Bridge #36

- Pour end bents
- Form PCC approaches
- Pour PCC approaches
- Form parapet walls

Next week activities – 7/23/2018 – 7/28/2018

HIS Constructors:

Culvert #36

- Remove pavement
- Prep sub-grade
- Place rip rap splash pads
- Place sub-base

Bridge #36

- Pour parapet walls
- Prep for latex deck pour
- Place latex deck over lay

Outstanding issues:

A formal update of re-opening time frame is anticipated by the end of business Friday, July 20, 2018.

Important project correspondence:

None at this time.

Next progress meeting: July 18, 2018 @ 1:00 pm EST – City of Carmel Engineering office

Personnel currently assigned to project:

Dave Lancet – RPR
Tom Mobley – Assistant RPR

Project contact information: David Lancet – 317-730-6365 or dlancet@hwcengineering.com

Pictures taken by:

Tom Mobley/ Dave Lancet

Bridge #36 – 116th Street

Page 3 – Install first pre-cast culvert piece – looking south west from 116th Street

Page 4 – Installing pre-cast culvert pieces – looking south from 116th Street

Page 5 – Installation of end bent steel – looking north from 116th Street





