

Culvert No. 36 Replacement – Bridge No. 36 – 116th St. – Carmel Indiana

DATE: July 23, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 07/23/2018 – 07/28/2018

PROJECT COMPLETION DATE: Substantial – **08/14/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 66% (Culvert #36)

49% (Bridge #36)

Overall Project: 61%

Current week activities:

HIS Constructors/ Subs:

Culvert #36

-
-
- Place structure backfill type 2
- Install storm sewer pipe

Bridge #36

- Pour transition rails
- Form PCC approaches
- Pour PCC approaches
- Prep for overlay

Next week activities – 7/30/2018 – 8/04/2018

HIS Constructors:

Culvert #36

- Place sub-base
- Place rip rap splash pads
- Place sub-base
- HMA paving

Bridge #36

- Seal PCC approaches
- Begin steel backed timber guardrail
- Prep for latex deck pour
- Place latex deck over lay

Outstanding issues:**Important project correspondence:**

None at this time.

Next progress meeting: August 1, 2018 @ 1:00 pm EST – City of Carmel Engineering office

Personnel currently assigned to project:

Dave Lancet – RPR
Tom Mobley – Assistant RPR

Project contact information: David Lancet – 317-730-6365 or dlancet@hwcengineering.com

Pictures taken by:

Jon Day

Bridge #36 – 116th Street

Page 3 – Prep for PCC pours – looking north east from 116th Street

