

## Culvert No. 36 Replacement – Bridge No. 36 – 116<sup>th</sup> St. – Carmel Indiana

DATE: August 6, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 08/06/2018 – 08/11/2018

PROJECT COMPLETION DATE: Substantial – **08/13/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 89% (Culvert #36)

70% (Bridge #36)

**Overall Project: 80%**

---

### Current week activities:

#### *HIS Constructors/ Subs:*

##### **Culvert #36**

- Embankment restoration and grading
- Place permanent seed and erosion blanket
- Place pavement markings

##### **Bridge #36**

- Latex overlay
- Install steel back timber guardrail
- PCC sealing
- Soft scape restoration
- Place permanent pavement markings

**Next week activities – 8/13/2018 – 8/18/2018**

#### *HIS Constructors:*

##### **Culvert #36**

- Final clean up
- Open roadway

**Bridge #36**

- Final clean up
- Open roadway

**Outstanding issues:**

**CURRENT OPEN TO TRAFFIC DATE IS PROJECTED TO BE TUESDAY, AUGUST 13, WEATHER PERMITTING.**

**Important project correspondence:**

**ALL REMAINING WORK OPERATIONS ARE WEATHER SENSITIVE – A SOFT OPENING IS THE BACK UP PLAN SHOULD THE SCHEDULE OF WORK SLIDE DUE TO WEATHER**

**Next progress meeting:** TBD - onsite

**Personnel currently assigned to project:**

Dave Lancet – RPR  
Tom Mobley – Assistant RPR

**Project contact information:** David Lancet – 317-730-6365 or [dlancet@hwcengineering.com](mailto:dlancet@hwcengineering.com)

**Pictures taken by:**

Tom Mobley



HMA Paving – looking west along 116<sup>th</sup> Street – Culvert #36



HMA Paving – looking west along 116<sup>th</sup> Street – Culvert #36