

Culvert No. 36 Replacement – Bridge No. 36 – 116th St. – Carmel Indiana

DATE: August 13, 2018

PROJECT NUMBER: 2015-112-S

PROJECT NAME: Small Structure Replacements – CITY Project No. 16-SW-08(3)

OWNER: City of Carmel/ Hamilton County Commissioners

PERIOD: 08/13/2018 – 08/18/2018

PROJECT COMPLETION DATE: Substantial – **08/13/2018 – OPEN TO TRAFFIC**

Resident Project Representative: David Lancet

PROJECT PERCENT COMPLETE: 90% (Culvert #36)

92% (Bridge #36)

Overall Project: 92%

Current week activities:

HIS Constructors/ Subs:

Culvert #36

- Embankment restoration and grading
- Place permanent seed and erosion blanket
- Open roadway

Bridge #36

- Install steel back timber guardrail
- Open roadway
- PCC sealing
- Soft scape restoration

Next week activities – 8/13/2018 – 8/18/2018

HIS Constructors:

Culvert #36

- Place pavement markings
- Punch list walkthrough

Bridge #36

- Place pavement markings
- Punch list walkthrough

Outstanding issues:

ROADWAY IS OPEN TO TRAFFIC. LANE RESTRICTIONS WILL TAKE PLACE WEDNESDAY THROUGH FRIDAY DURING THE CITY ALLOWABLE DAYTIME RESTRICTION HOURS.

Important project correspondence:

Next progress meeting: TBD - onsite

Personnel currently assigned to project:

Dave Lancet – RPR
Tom Mobley – Assistant RPR

Project contact information: David Lancet – 317-730-6365 or dlancet@hwcengineering.com

Pictures taken by:

Dave Lancet



PCC latex overlay work – looking south on 116th Street.



PCC latex overlay work – looking west on 116th Street



ROADWAY OPEN at Culvert #36 – looking west along 116th Street.